

10/2/2013

**FINAL****TEXON STATION MATRIX****Estimated startup date: 10/2/2013**

ITEM	SOURCE	ACTION	DATE DUE	DATE COMPLETED	COMMENTS
Ph II PHA/LOPA Action Item 1	Phase II PHA/LOPA	Implement a 2 IPL solution. Consider using a check list to ensure all low points are adequately drained. Complete the check list at least every 30 days during the winter months and/or when a hard freeze is expected and add to PM schedule. Note: With a check list and PM schedule, 2 layers of protection is credible.	9/30/2013	9/27/2013	
Ph II PHA/LOPA Action Item 2	Phase II PHA/LOPA	For LAHH-9000 with visible light and operator response to be credible, consider adding a step to the maintenance procedures to function test the Liquids Recovery Sump Tank (SU-9000) High High level alarm light on LAHH-9000 before draining. See Dwg: 188-D-101, Sht 4 of 6 (1 IPL)	8/28/2013	8/28/2013	
Ph II PHA/LOPA Action Item 3	Phase II PHA/LOPA	Consider revising the Receiver, Launcher, Strainer & Mainline Unit Maintenance Procedures and LOTO Check sheets to include technician's initials and final completion signature indicating all valves are placed in the proper position prior to lining up to the Mainline. Keep these completed procedures and LOTO checklist on file for one year. Have a CMS task for an audit of the completed procedures & LOTO checklists annually. Discard previous year's completed procedures and LOTO checklists after the audit. (1 IPL)	8/28/2013	8/28/2013	
Surge Analysis Action item 4	Phase I surge analysis	Add bypass relief valves around each inline control valve to mitigate secondary surges created when the station control valve closes due to the station discharge pressure being exceeded when a downstream valve is closed (surge event).		2/26/2013	
	Phase II surge analysis	Lower discharge control pressure to 885 psig and high discharge pressure shutdown (PSHH) to 935 psig.		2/26/2013	
Pre-Mod Approvals	MOCR TN-13-001	Pre-mod approvals for MOCR TN-13-001		5/7/2013 to 7/25/2013	
Operating procedure modifications	MOCR TN-13-001	Modifications required per MOCR TN-13-001		9/27/2013	
PHA/Facility Integrity Checklist	MOCR TN-13-001	PHA & LOPA completed in lieu of FIC		7/1/2013 to 8/31/2013	
PSSR	MOCR TN-13-001	PSSR required per MOCR TN-13-001		10/1/2013	