9/30/2013 FINAL WARDA STATION MATRIX Estimated startup date: 10/3/2013

				DATE	
ITEM	SOURCE	ACTION	DATE DUE	COMPLETED	COMMENTS
Ph I PHA Action		Consider locking open (LO) the inlet and outlet manual 8-inch valve on			
Item 1	Phase I PHA	PSV-1, Station bypass relief.		3/12/2013	
-					
Ph I PHA Action		PSV-3, 2, & 5 are existing and adequate. Review the final design and			
Item 2/LOPA 1	Phase I PHA/LOPA	ensure all segments are protected with thermal relief valves.		3/12/2013	
		Implement a 2 IPL solution. Consider using a check list to ensure all low			
		points are adequately drained. Complete the check list at least every 30			
		days during the winter months and/or when a hard freeze is expected			
Ph I PHA Action		and add to PM schedule. Note: With a check list and PM schedule, 2			
Item 3/LOPA 2	Phase I PHA/LOPA	layers of protection is credible.	8/31/2013	9/19/2013	
		Implement a 2 IPL solution. Consider using a check list to ensure all low			
		points are adequately drained. Complete the check list at least every 30			
		days during the winter months and/or when a hard freeze is expected			
Ph II LOPA/PHA		and add to PM schedule. Note: With a check list and PM schedule, 2			
Action Item 1	Phase II LOPA/PHA	layers of protection is credible.	8/23/2013	9/16/2013	
		For LAHH-9000 with visible light and operator response to be credible,			
		consider adding a step to the maintenance procedures to function test			
Ph II LOPA/PHA		the Liquids Recovery Sump Tank (SU-9000) High High level alarm light on			
Action Item 2	Phase II LOPA/PHA	LAHH-9000 before draining. See Dwg: 193-D-101, Sht 5 of 6 (1 IPL)	8/23/2013	9/18/2013	
		Consider revising the Receiver, Launcher, Strainer & Mainline Unit			
		Maintenance Procedures and LOTO Check sheets to include technician's			
		initials and final completion signature indicating all valves are placed in			
		the proper position prior to lining up to the Mainline. Keep these			
		completed procedures and LOTO checklist on file for one year. Have a			
		CMS task for an audit of the completed procedures & LOTO checklists			
Ph II LOPA/PHA		annually. Discard previous year's completed procedures and LOTO			
Action Item 3	Phase II LOPA/PHA	checklists after the audit. (1 IPL)	8/23/2013	9/19/2013	
		Add bypass relief valves around each inline control valve to mitigate			
		secondary surges created when the station control valve closes due to			
Surge Analysis	Dhara I anna an chuir	the station discharge pressure being exceeded when a downstream		2/26/2012	
Action item 4	Phase I surge analysis	valve is closed (surge event).		2/26/2013	
Pre-Mod	MOCR WR-13-001	Dro mod approvals for MOCD W/D 12 001		4/15/2013 to	
Approvals		Pre-mod approvals for MOCR WR-13-001		5/1/2013	
Operating procedure					
modifications	MOCR WR-13-001	Modifications required per MOCR WR-13-001		9/26/2013	
PHA/Facility				5/20/2013	
Integrity				7/1/2013 to	
Checklist	MOCR WR-13-001	PHA & LOPA in lieu of FIC		8/31/2013	
PSSR	MOCR WR-13-001	PSSR required per MOCR WR-13-001		9/30/2013	
roon	100CK WK-13-001	rssivied her MOCK WK-15-001		3/ 30/ 2013	